TARGETED WORKER SUMMARY REPORT
Crenshaw/LAX Transit Corridor Project
C0988

SUMMARY

Total Forecasted Project Hours	3,000,000			
Total Project Hours to Date	12,223	Reporting Period:	**February-2014**	
Total Project Hours Percentage	0.41%	From: 2/1/2014		To: 2/28/2014
Number of New Hires For The Month	17	68		123

Project Labor Agreement Goals: * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours Jan. 1-31	Percentage Craft Hours Jan. 1-31	Craft Hours Feb. -28	Percentage Craft Hours Feb. 1-28	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
Targeted Worker Hours						
Extremely Economically Disadvantaged Area Hours	708.00	38.53%	2,954.32	45.89%	5,778.19	47.27%
Economically Disadvantaged Area Hours	481.00	26.18%	1,990.92	30.92%	3,009.92	24.62%
Economically Disadvantaged Area Hours Subtotal	**1,189.00**	**64.71%**	**4,945.24**	**76.81%**	**8,788.11**	* **71.90%**
Non Targeted Worker Hours	648.55	35.29%	1,492.92	23.19%	3,434.93	28.10%
Total	**1,837.55**	**100.00%**	**6,438.16**	**100.00%**	**12,223.04**	**100.00%**
Craft level Breakdown						
Journeyman	1,659.55	90.31%	5,933.66	92.16%	10,841.54	88.70%
Apprentice	178.00	9.69%	504.50	7.84%	1,381.50	** 11.30%
Total	**1,837.55**	**100.00%**	**6,438.16**	**100.00%**	**12,223.04**	**100.00%**
Race/Ethnicity						
African-American	376.55	20.49%	975	15.15%	3,815.80	31.22%
Asian	479	26.07%	787.00	12.22%	1,266.00	10.36%
Caucasian	382.50	20.82%	873.72	13.57%	1,775.63	14.53%
Hispanic	547.50	29.80%	3,700.24	57.47%	5,187.61	42.44%
Native American	52.00	2.83%	46.00	0.71%	122.00	1.00%
Other	-		56.00	0.87%	56.00	0.46%
Total	**1,837.55**	**100.00%**	**6,438.16**	**100.00%**	**12,223.04**	**100.00%**
Gender Breakdown						
Female	36.00	1.96%	53.50	0.83%	315.50	2.58%
Male	1,801.55	98.04%	6,384.66	99.17%	11,907.54	97.42%
Total	**1,837.55**	**100.00%**	**6,438.16**	**100.00%**	**12,223.04**	**100.00%**
Contractor Breakdown						
Prime Contractor's Total Hours	-		56.00	0.87%	56.00	0.46%
Subcontractor's Total Hours	1,837.55	100.00%	6,382.16	99.13%	12,167.04	99.54%
Total	**1,837.55**	**100.00%**	**6,438.16**	**100.00%**	**12,223.04**	**100.00%**
Prime Contractor's Targeted Hours	-		8.00	0.12%	8.00	0.07%
Subcontractor's Targeted Hours	1,189.00	64.71%	4,937.24	76.69%	8,780.11	71.83%
Total	**1,189.00**	**64.71%**	**4,945.24**	**76.81%**	**8,788.11**	**71.90%**
Prime Contractor's Disadvantaged Hours	-		4.00	0.06%	4.00	0.03%
Subcontractor's Disadvantaged Hours	400.00	21.77%	1,049.00	16.29%	2,602.00	21.29%
Total	**400.00**	**21.77%**	**1,053.00**	**16.36%**	**2,606.00**	*** **21.32%**